

ROOSEVELT

CONSTRUCTION NEWSLETTER



September 2015

Portland Public Schools, Roosevelt High School Modernization Project

PROJECT TEAM CONTACTS

Nate Buddress: Project Manager
971.563.0020 | nate.buddress@lewisbuilds.com

Chad Nielson: Superintendent
503.572.0135 | chad.nielson@lewisbuilds.com

UPCOMING MILESTONES

Project Schedule: 3/2015 - 9/2017

- New Gym excavation and mass grading complete: September 4th.
- Existing Auditorium interior demolition and abatement complete: September 4th.
- New Gym footings in process and nearly complete: September 30th.
- New Performing Arts mass grading and building pad to complete: September 14th.
- New Orchestra Pit at Performing Arts footings complete: September 28th.
- New Media Center and Library ground level shear walls and footings in process: September 1st - 30th.

Construction continues to progress as we transition from summer to the 2015-2016 school year. During the summer months all campus electrical, steam, and water services were transferred, which allowed demolition of the existing buildings to take place. Phase I demolition is -


way through the middle of the month and footings at the new Orchestra Pit will be placed mid-month. Underground utilities at the Orchestra Pit will be installed at the end of the month.

Interior demolition and abatement of the Auditorium is well underway and scheduled to be complete early this month. Concrete shear walls and footings for the ground level of the New Media Center and Library will begin towards the end of September and continue through the middle of October.

Sincerely,



Michael C. Kingham
Senior Project Engineer, Roosevelt High School Modernization Project



ROOSEVELT MODERNIZATION

September 2015

