

ROOSEVELT

CONSTRUCTION NEWSLETTER

With demolition in full swing, Lewis is taking advantage of summer break when the campus is not fully occupied.

The existing Gym building demolition will be complete this week. As well the Auditorium soft demo is in progress and abatement will follow through the month. The Boiler Building soft demo and abatement are also taking place this month.

Next week the main electrical service that will provide temporary construction and campus power for the next year will be complete. Underground electrical work at the west side for the athletic fields will also occur next week. Construction of the new utilities along Ida Avenue will begin in the next few weeks.

With the existing Auditorium soft demo and abatement work in progress, the New Auditorium building pad, orchestra pit footings and walls will be placed in mid-August. The buildings located at the site of the New Gym are nearly demolished therefore, work for the building pad will begin before September 1st. The last building demolition prior to school starting this fall is the Boiler Building, slated to begin mid-month.

Thanks to the PPS staff, faculty and students as well as the neighboring community for their patience and understanding during construction and their vested interest in this Project. Your support for the work occurring at Roosevelt High School is greatly appreciated!

Sincerely,

Michael C. Kingham
Senior Project Engineer, Roosevelt High School Modernization Project

ROOSEVELT MODERNIZATION

August 2015

