

ROOSEVELT

CONSTRUCTION NEWSLETTER

The New Gym is closing in on the exterior with windows, storefront, and glazing, along with final finishes such as wood, metal panel, and brick veneer starting to be put in place. Also, the interior sheetrock is starting to be hung to close walls, which will allow final finishes to begin on all floors and areas.

The Theater has structural steel and wood trusses being finished early this month. The New Commons CMU walls are almost complete. The New Media Center basement interior sheetrock will be starting shortly as well. Much steel and overhead rough-in work has been completed at the New Media Center/Library 1st Floor, and framing followed by wall rough-in will begin this month.

The amount of progress and big push towards turning over an amazing project is really coming together.....and fast!

Sincerely,

Michael C. Kingham
Senior Project Engineer, Roosevelt High School Modernization

ROOSEVELT MODERNIZATION

May 2016

